


LISD BOND 2024 – Budgets Update

As of June 30, 2026



|                                         | Career & Technical Education Center | Multi-Purpose   | Natatorium      | Natatorium PROP A | Early Childhood | Transportation | Owner Direct Purchases |
|-----------------------------------------|-------------------------------------|-----------------|-----------------|-------------------|-----------------|----------------|------------------------|
| Bond Approved Budget                    | \$59,000,000.00                     | \$48,000,000.00 | \$41,900,000.00 | \$3,000,000.00    | \$61,800,000.00 | \$9,800,000.00 | \$26,062,388.58        |
| 3 <sup>rd</sup> Party Budget            | \$8,663,148.00                      | \$6,413,919.75  | \$3,476,922.00  | \$0.00            | \$7,973,362.00  | \$1,085,179.00 | \$26,062,388.58        |
| 3 <sup>rd</sup> Party Paid to Date      | \$849,745.95                        | \$789,780.00    | \$307,468.30    | \$0.00            | \$1,700,958.63  | \$109,362.30   | \$22,180,680.34        |
| Encumbered                              | \$1,078,461.39                      | \$821,826.00    | \$1,088,733.70  | \$0.00            | \$574,530.57    | \$176,630.67   | \$3,881,708.24         |
| 3 <sup>rd</sup> Party Remaining Balance | \$6,734,940.66                      | \$4,802,313.75  | \$2,080,720.00  | \$0.00            | \$5,697,872.80  | \$799,186.03   | \$0.00                 |
| Design Budget                           | \$3,216,148.00                      | \$2,659,991.25  | \$2,732,188.00  | \$0.00            | \$3,425,226.00  | \$708,225.00   | \$0.00                 |
| Design Paid to Date                     | \$2,459,360.44                      | \$2,080,075.34  | \$2,074,923.37  | \$0.00            | \$2,308,377.77  | \$379,350.35   | \$0.00                 |
| Encumbered                              | \$756,787.56                        | \$564,254.91    | \$638,064.63    | \$0.00            | \$1,074,894.23  | \$328,873.82   | \$0.00                 |
| Design Remaining Balance                | \$0.00                              | \$15,661.00     | \$19,200.00     | \$0.00            | \$41,954.00     | \$0.83         | \$0.00                 |
| Pre-Construction Budget                 | \$18,916.00                         | \$18,916.00     | \$0.00          | \$0.00            | \$25,000.00     | \$5,000.00     | \$0.00                 |
| Pre- Construction Paid to Date          | \$18,916.00                         | \$18,916.00     | \$0.00          | \$0.00            | \$12,500.00     | \$1,250.00     | \$0.00                 |
| Encumbered                              | \$0.00                              | \$0.00          | \$0.00          | \$0.00            | \$12,500.00     | \$3,750.00     | \$0.00                 |
| Pre- Construction Remaining Balance     | \$0.00                              | \$0.00          | \$0.00          | \$0.00            | \$0.00          | \$0.00         | \$0.00                 |
| Construction Budget                     | \$47,101,788.00                     | \$38,907,173.00 | \$35,690,890.00 | \$3,000,000.00    | \$50,376,412.00 | \$8,001,596.00 | \$0.00                 |
| Construction Paid to Date               | \$14,247,317.57                     | \$50,123.87     | \$3,128,996.79  | \$0.00            | \$1,760,469.70  | \$0.00         | \$0.00                 |
| Encumbered                              | \$32,233,786.45                     | \$38,008,640.00 | \$31,997,122.21 | \$3,000,000.00    | \$48,187,836.30 | \$0.00         | \$0.00                 |
| Construction Remaining Balance          | \$620,684.00                        | \$848,409.13    | \$564,771.00    | \$0.00            | \$428,106.00    | \$8,001,596.00 | \$0.00                 |
| Remaining Balance                       | \$ 7,355,624.66                     | \$5,666,383.88  | \$2,664,691.00  | \$0.00            | \$6,167,932.80  | \$8,800,782.86 | \$0.00                 |